

Alaska LNG Project Update Senate Resources Committee


March 22, 2019



AGDC.us



- Introduction
- ASAP Status
- Alaska LNG Status
- Project Scope
- Budget
- Path Forward
- Stage-Gate Process
- Third-Party Engagement
- Challenges



- Joint Record of Decision issued by U.S. Army Corps of Engineers and Bureau of Land Management (March 4, 2019)
 - Project as permitted would require a permanent subsidy and deliver utility grade gas with no export component—changing that would require a restart to the permitting process
 - Right of way for ASAP project on 299 miles of federal land
 - ASAP and Alaska LNG share a common path for 80% of Alaska LNG pipeline route
 - Key decisions benefit the Alaska LNG project under review by Federal Energy Regulatory Commission (FERC)
 - 404 permit and compensatory mitigation plan
- No additional ASAP work is anticipated unless there are gas supply issues in Southcentral Alaska and the cost of importing LNG is prohibitive

- 2016: Alaska LNG project Pre-Front-End Engineering and Design (Pre-FEED) completed under the Joint Venture Agreement (ExxonMobil, BP, ConocoPhillips, AGDC)
 - Economics at the time precluded Front-End Engineering and Design (FEED) initiation
- 2016: Project leadership transitioned to AGDC
- 2017: AGDC initiated FERC permitting process
- 2017-18: Commercial potential defined through non-binding agreements

- Recommit to original Alaska LNG design:
 - Transmission lines from Prudhoe Bay and Point Thomson
 - North Slope Gas Treatment Plant
 - 807-mile, 42-inch diameter steel pipeline with multiple in-state offtakes
 - 3-train LNG facility at Nikiski to produce 20 Million Tonnes Per Annum (MTPA) of LNG

Alaska LNG Investment

AGDC Financial Summary (\$0,000)	FY2017* Actuals	FY2018 Actuals	FY2019 Projected
Communications	\$ 415	\$ 1,217	\$ 1,055
Commercial	\$ 2,596	\$ 6,669	\$ 6,645
Project Finance	\$ 232	\$ 657	\$ 1,006
Regulatory/Technical	\$ 4,652	\$ 5,226	\$ 4,321
FERC Support	\$ 4,532	\$ 11,698	\$ 11,195
Capital Budget Total	\$ 12,427	\$ 25,467	\$ 24,222
Operating Budget	\$ 4,703	\$ 9,223	\$ 9,737
Totals	\$ 17,130	\$ 34,690	\$ 33,959
Re-Appropriation			\$ (5,000)
Fund Balance End of Period	\$ 89,000	\$ 54,310	\$ 15,351

Notes:

- *FY17 as depicted is a partial year. Reporting structure not in place prior to January 2017
- Estimated fund balance includes the proposed \$5 million Supplemental Budget fund re-appropriation (01/28/19)
- Funding Source: FY19 AKLNG 1235 Fund

Reductions to align AGDC operations with State

Reductions Commentary

FY2019 AGDC Contract Reductions (\$0,000)	Reduction Value
Contract labor reduced by 16 FTEs	\$ 2,567
Leased office space reduced by 8,327 sq. ft.	\$ 125
Legal support and consultants reduced	\$ 2,308
Totals	\$ 5,000

- In step with Alaska's fiscal reality
- Right size organization for narrower marketing focus
- Continue to advance FERC process
- Corporate structure and decisions focused on Alaska LNG

Notes:

- Ongoing budget evaluation. \$5 million in reductions is unrelated to the Jan. 28, 2019 supplemental appropriation legislation.
- FTEs = Full time equivalent
- Sq. ft. = Square Feet

- Return to stage-gate process
- Re-engage Alaska Legislature: House & Senate
AGDC board observers
- Ascertain economic viability and competitiveness
through a thorough commercial review
- Pursue qualified third-party expertise
- Re-evaluate schedules for FEED, Final Investment
Decision (FID) and construction
- Complete FERC process with third-party
participation

Define Stage-Gate Process Success

In order to continue to a FEED decision, AGDC must:

- Demonstrate a path that delivers returns sufficient to attract private equity investment and debt financing
 - Attainable North Slope gas purchases & LNG sales
- Engage qualified project participants with world-class LNG project experience to minimize construction, execution, and operation risks
- Ensure that AGDC's statutory objectives are met

- Enlist third-party support to fund, build and operate Alaska LNG
- AGDC, BP and ExxonMobil entered into a non-binding MOU in March 2019 to review:
 - Commercial:
 - Economic model and project competitiveness
 - Financing options and strategies
 - Equity and debt capital costs, Internal Rate of Return (IRR), and tax structure
 - Technical – cost estimates and FERC process:
 - Identify opportunities for value engineering to lower Total Installed Cost (TIC)
 - Update schedule to incorporate current assumptions
 - Assist with timely and technically advanced responses to obtain permits as rapidly and cost-effectively as possible
- Identify and incorporate additional parties to complete Alaska LNG

- Many projects worldwide have been built at tidewater, Alaska LNG's 807-mile pipeline is a cost they do not have to cover.
- Competition from projects relying on plentiful Henry Hub-priced gas, current suppliers pursuing contract renewals, and ambitious developments in new basins.
- Increased competition and Henry Hub pricing driving long-term price projections to around \$8.00/MMBtu in Asia, a challenging threshold for Alaska LNG.

Questions?



AGDC.us

