

# TransCanada Capital Project Performance



Project	Capital Cost* (\$ Billions)	In-Service Date	Cost Performance	Schedule Performance
Bécancour	0.5	Q3 2006	6% under	15 days late
Tamazunchale	0.2	Q4 2006	8% under	30 days early
Cartier Wind (Phases I-III)	0.6	Q4 2006/07/08	3% under	14 days early
Michigan Storage Expansion	0.1	Q4 2007/08	10% under	On time
Portland Energy Centre	0.7	Q1 2009	2% under	21 days early
Kibby Wind (Phases I & II)	0.4	Q4 2009/10	On budget	On time
Alberta Pipe	0.2	2009/10	29% under	On time
North Central Corridor	0.8	Q2 2010	15% under	On time
Halton Hills	0.7	Q3 2010	On budget	On time
Groundbirch	0.2	Q4 2010	44% under	30 days late
Keystone (Phases I & II)	6.0	Q3 2010/Q1 2011	12% over	On time
Bison	0.6	Q1 2011	11% over	60 days late
Coolidge	0.5	Q2 2011	12% under	On time
Guadalajara	0.4	Q2 2011	On budget	On time

\* *TransCanada share in Canadian dollars. Excludes interest during construction. Estimated Keystone (Phases I & II) costs.*