
ALASKA DEPARTMENT OF TRANSPORTATION & PUBLIC FACILITIES

NORTHERN REGION

DESIGN & CONSTRUCTION PROJECTS 2009 – 2010



February 18, 2009

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

ALAKANUK

ALAKANUK AIRPORT RELOCATION STAGE II

Contractor: Knik Construction Co., Inc.

Award Date: 9/25/07

Award Amount: \$5,000,000

Fund Source: Federal

Scope: Grade and surface the runway, safety area, taxiway, access road, apron; install segmented circle, lighting, wind cone; construct a SREB, PAPI, REIL and AWOS pads and SREB.

Estimated Completion Date: 6/15/09

Status: Construction is 67% complete.

ALAKANUK AIRPORT RELOCATION STAGE III

Contractor: Knik Construction Co. Inc

Award Date: Pending

Estimated Construction Cost: \$4,800,000

Fund Source: Federal

Scope: Place sub-base on airport.

Estimated Completion Date: TBD

Status: Award pending

ALASKA HIGHWAY

ALASKA HIGHWAY MP 1222 - 1235 REHABILITATION

Estimated Bid Date: 7/1/09

Estimated Construction Cost: \$16,500,000

Fund Source: Federal

Scope: Rehabilitate, resurface and improve drainage from MP 1222 (Canadian Board) to MP 1235.

Estimated Completion Date: TBD

Status: Environmental approved.

ALASKA HIGHWAY MP 1267 – 1314 REHABILITATION

Contractor: Great Northwest Inc.

Award Date: 5/8/08

Award Amount: \$18,961,000

Fund Source: Federal

Scope: Embankment repairs, drainage improvements, and resurfacing at selected locations between and bridge upgrades on the Beaver Creek and Tok River Bridges. Also includes wayside enhancements.

Estimated Completion Date: 7/31/09

Status: Construction is 84% complete.

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

ALASKA HIGHWAY MP 1303 TANANA RIVER BRIDGE REPLACEMENT

Estimated Bid Date: 2/19/09

Estimated Construction Cost: \$39,000,000

Fund Source: Federal Earmark, General Funds, Federal

Scope: Construct a new 903 foot, six-span bridge, over the Tanana River and demolishing the old bridge. Construct approximately one mile of new highway; reconstruct the boat ramp/parking area; and construct an interpretive wayside and a new pullout.

Estimated Completion Date: TBD

Status: Project is advertised.

ALASKA HIGHWAY MP 1308 TOK WEIGH STATION

Estimated Bid Date: April 2009

Estimated Construction Cost: \$7,800,000

Fund Source: Stimulus, Federal

Scope: Construct multi-platform scales, new weighing system to facilitate simultaneous axle group and gross weight indications for truck weight enforcement.

Estimated Completion Date: TBD

Status: Anticipate advertising in March 2009.

ALASKA HWY MP 1354 - 1364 REHABILITATION

Estimated Bid Date: TBD

Estimated Construction Cost: \$6,500,000

Fund Source: Federal, construction funding not identified

Scope: Rehabilitate, resurface and wayside improvements.

Estimated Completion Date: TBD

Status: Design underway

ALASKA HWY MP 1412 - 1422 REHABILITATION

Estimated Bid Date: May 2009

Estimated Construction Cost: \$5,300,000

Fund Source: Stimulus, Federal

Scope: Rehabilitate, resurface and improve drainage.

Estimated Completion Date: TBD

Status: Design complete and anticipate advertising April 2009.

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

ALLAKAKET

ALLAKAKET AIRPORT IMPROVEMENTS

Estimated Bid Date: Contingency 2009

Estimated Construction Cost: \$9,600,000

Fund Source: AIP

Scope: Repair and stabilize the runway embankment and apron to correct settlement areas.

Estimated Completion Date: TBD

Status: Anticipate advertising, pending funding availability.

AMBLER

AMBLER AIRPORT REHABILITATION

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$9,500,000

Funding Source: AIP

Scope: Extend and widen main and crosswind runway. Resurface operational surfaces.

Estimated Completion Date: TBD

Status: Project on hold to assess environmental issues (asbestos).

AMBLER SEWAGE LAGOON ACCESS ROAD

Estimated Bid Date: unknown

Estimated Construction Cost: \$1,500,000

Funding Source: Federal, construction funding not identified

Scope: Construct a new access road to the sewage lagoon.

Estimated Completion Date: TBD

Status: Plans are ready to advertise and working with NANA to resolve environmental issues (asbestos).

BARROW

**BARROW (WILEY POST/ WILL ROGERS MEMORIAL) RUNWAY AND
APRON PAVING**

Contractor: SKW Eskimos Inc.

Award Date: 5/30/03

Award Amount: \$25,500,000

Funding Source: AIP

Scope: Pave runway, taxiways, and apron; install new lighting and expand runway safety areas; relocate navigation aids.

Estimated Completion Date: 10/30/10

Status: Project is 65% complete.

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

**BARROW (WILEY POST/ WILL ROGERS MEMORIAL) AIRPORT APRON
EXPANSION**

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$7,000,000

Funding Source: AIP

Scope: Expand apron and construct aviation support areas.

Estimated Completion Date: TBD

Status: Design underway.

BARROW ARCTIC RESEARCH CENTER ACCESS ROAD

Estimated Bid Date: 9/15/09

Estimated Construction Cost: \$3,000,000

Funding Source: Federal Earmark

Scope: Construct a new road connecting Cake Eater Road to the new Barrow Arctic Research Center.

Estimated Completion Date: TBD

Status: Currently working on environmental documents and preliminary design.

NORTH SLOPE BOROUGH ROAD IMPROVEMENTS (BARROW)

Estimated Bid Date: 11/30/09

Estimated Construction Cost: \$3,000,000

Funding Source: Federal Earmark

Scope: Extend the existing Laura Madison Road to Cake Eater Road; repair and upgrade the existing road to the new landfill; and rehabilitate and repair damage to the Dam Road caused by weather erosion.

Estimated Completion Date: TBD

Status: Currently working on environmental documents and preliminary design.

CHALKYITSIK

CHALKYITSIK AIRPORT IMPROVEMENTS

Estimated Bid Date: Contingency 2010

Estimated Construction Cost: \$10,500,000

Funding Source: AIP

Scope: Resurface runway and taxiway and place a dust palliative on the surfaces at the Chalkyitsik Airport. Relocate the apron and access road, replace the snow removal equipment building (SREB), rehabilitate the airport lighting system and correct drainage problems at the end of the runway.

Estimated Completion Date: TBD

Status: Design and environmental work underway.

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

CIRCLE

CIRCLE DUST CONTROL

Estimated Bid Date: Spring 2009

Estimated Construction Cost: \$900,000

Funding Source: Denali Commission

Scope: Resurface and provide an asphalt treated surface on Steese Highway near Circle.

Estimated Completion Date: TBD

Status: DOT&PF Maintenance and Operations will be doing the dust control project.

COLDFOOT

COLDFOOT AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$6,500,000

Funding Source: AIP, construction funding not identified

Scope: Resurface airport, replace lighting, clear obstructions. Protect runway and access road from erosion from the Koyukuk River.

Estimated Completion Date: TBD

Status: Design underway.

COPPER RIVER HIGHWAY

COPPER RIVER HIGHWAY: MP 38 - 43 HIGHWAY PROTECTION

Estimated Bid Date: Summer 2009

GO Bond Amount: \$5,100,000

Funding Source: GO Bond

Scope: Raise highway grade approximately 4-6 feet through this section of the Copper River Highway. The highway embankment adjacent to the Copper River would also be armored to protect against future erosion and install new culverts.

Estimated Completion Date: TBD

Status: Design and permitting underway.

COPPER RIVER HIGHWAY MILLION \$ BRIDGE – PHASE 2

Estimated Bid Date: Unknown

Estimated Construction Cost: \$11,800,000

Fund Source: Federal, construction funding not identified

Scope: Replace bridge bearings, reconstruct abutment back walls, reinforce Piers #1 and #2, repair the underlying caissons and fix the piers to the caissons.

Estimated Completion Date: TBD

Status: Shelf project

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

CORDOVA

CORDOVA AIRPORT IMPROVEMENTS – STAGE I

Contractor: Swanson General Contractors Inc.

Award Date: 7/9/08

Award Amount: \$3,800,000

Funding Source: AIP

Scope: Complete lighting and regulator building upgrades necessary to support the existing airport as well as the proposed partial parallel taxiway and connecting taxiways planned for the Cordova Airport.

Estimated Completion Date: 9/1/09

Status: Construction is 10% complete.

CORDOVA AIRPORT APRON, TAXIWAY AND GA IMPROVEMENTS, Stage II

Estimated Bid Date: August 2009

Estimated Construction Cost: \$14,000,000

Funding Source: AIP

Scope: Construct transient air parking, general aviation parking, access roads, heliport pad, aviation support areas and complete obstruction removal. Expand existing apron area, resolve drainage problems and construct partial parallel and connecting taxiways.

Estimated Completion Date: TBD

Status: In final design

CORDOVA AIRPORT RUNWAY SAFETY AREA IMPROVEMENTS AND DRAINAGE

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$5,500,000

Funding Source: AIP

Scope: Rehabilitate the runway safety areas including grading and drainage improvements.

Estimated Completion Date: TBD

Status: Design underway

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

CORDOVA SHEPARD POINT ROAD

Estimated Bid Date: TBD

Estimated Construction Cost: \$32,000,000 (for entire facility)

Funding Source: Federal, Exxon Oil Spill Funds, BIA and other unidentified

Scope: Construct approximately 4 miles of road from Orca Cannery to the deep water port site at Shepard Point.

Estimated Completion Date: TBD

Status: DOT&PF will provide \$5,000,000 toward construction once the Oil Spill Response Facility has been designed and funding secured. BIA has record of decision for environmental impact assessment and it is signed. BIA is responsible for design.

DALTON HIGHWAY

DALTON HIGHWAY IMPROVEMENTS (MP 144-175 and MP 335-362)

Estimated Bid Date: Spring 2009

GO Bond Amount: \$14,000,000

Funding Source: GO Bond

Scope: MP 144-175 and MP 335-362: Heavy deferred maintenance, some crushing and material haul to be contracted out.

Estimated Completion Date: TBD

Status: Design and permitting underway.

DALTON HWY MP 362 - 414 REHABILITATION

Estimated Bid Date: Ready to bid 2012

Estimated Construction Cost: \$53,000,000

Funding Source: Federal, construction funding not identified

Scope: Rehabilitate, resurface, and widen 42 miles of highway.

Estimated Completion Date: TBD

Status: Design underway.

DALTON HIGHWAY MP 260 – 321 CULVERTS

Estimated Bid Date: May 2009

Estimated Construction Cost: \$26,300,000

Funding Source: Stimulus

Scope: Replace existing culverts at various locations between MP 260 – 321, install one new bridge and raise the grade between MP 311.7 - 313.6.

Estimated Completion Date: TBD

Status: Anticipate advertising April 2009.

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

DALTON HIGHWAY MP 274 – 289 RECONSTRUCTION

Estimated Bid Date: 8/1/09

Estimated Construction Cost: \$24,000,000

Funding Source: Federal Earmark, Federal

Scope: Reconstruct the Dalton Highway between MP 274 – 289.

Estimated Completion Date: TBD

Status: Design underway.

DALTON HWY MP 175 - 197 REHABILITATION

Estimated Bid Date: May 2009

Estimated Construction Cost: \$29,600,000

Funding Source: Stimulus

Scope: Rehabilitate, resurface and replace the Marion Creek Bridge.

Estimated Completion Date: TBD

Status: Anticipate advertising April 2009.

DALTON HWY MP 197 – 209 REHABILITATION

Estimated Bid Date: Ready to bid Summer 2009.

Estimated Construction Cost: \$16,400,000

Funding Source: Federal, construction funding not identified

Scope: Rehabilitate, resurface.

Estimated Completion Date: TBD

Status: Design underway.

DALTON HWY MP 11 - 18 RECONSTRUCTION

Estimated Bid Date: Ready to advertise 2012

Estimated Construction Cost: \$15,000,000

Funding Source: Federal Earmark; Federal, construction funding not identified.

Scope: Reconstruct, widen and pave seven miles of highway.

Estimated Completion Date: TBD

Status: Design underway.

DALTON HWY MP 9 MILE HILL NORTH

Estimated Bid Date: Ready to bid Fall 2009

Estimated Construction Cost: \$26,300,000

Funding Source: Federal, construction funding not identified

Scope: Reconstruct and realign 3 miles of highway to remove excessive grades and curves.

Estimated Completion Date: TBD

Status: Design underway.

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

DENALI HIGHWAY

DENALI HIGHWAY MP 7 WAYSIDE

Estimated Bid Date: May 2009

Estimated Construction Cost: \$590,000

Funding Source: Stimulus, construction funding not identified

Scope: Construct a wayside with enhancements near MP 7 of the Denali Highway. Enhancements include a kiosk shelter, information displays and a vault toilet.

Estimated Completion Date: TBD

Status: Anticipate advertising April 2009.

DELTA JUNCTION

DELTA JUNCTION CITY STREET REHABILITATION

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$4,000,000

Funding Source: Stimulus

Scope: Rehabilitate city streets within Delta Junction.

Estimated Completion Date: TBD

Status: Design underway

ELLIOTT HIGHWAY

ELLIOTT HWY MP 108 - 120 REHABILITATION

Estimated Bid Date: Ready to bid Spring 2011

Estimated Construction Cost: \$9,200,000

Funding Source: Federal, construction funding not identified

Scope: Reconstruct the highway between MP 108 and 120 (near Minto).

Estimated Completion Date: TBD

Status: Design underway.

EMMONAK

EMMONAK AIRPORT REHABILITATION – Stage II

Contractor: Bering Pacific Company

Award Date: 12/30/08

Award Amount: \$9,400,000

Funding Source: AIP

Scope: Rehabilitate the main apron including the taxiway intersection and access road. Place surface course on the rehabilitated apron.

Contract Completion Date: TBD

Status: Awarded, to begin spring 2009.

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

EMMONAK AIRPORT CLINIC ROAD REPAIRS

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$2,500,000

Funding Source: Federal

Scope: Repair damage to airport access road caused by flooding.

Contract Completion Date: TBD

Status: Design underway.

EMMONAK COMMUNITY ROAD IMPROVEMENTS AND DUST CONTROL

Estimated Bid Date: Summer 2010

Estimated Construction Cost: \$10,000,000

Funding Source: Denali Commission; Federal Earmark; BIA; General Funds; GO Bond; Stimulus

Scope: Rehabilitate community roads and apply a dust palliative.

Estimated Completion Date: TBD

Status: Design underway.

EMMONAK LANDFILL ROAD

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$2,000,000

Funding Source: see Emmonak Community Road

Scope: Construct a new road to the new landfill site.

Estimated Completion Date: TBD

Status: Design underway.

FAIRBANKS/FMATS

2ND AVE AND MOORE STREET REALIGNMENT

Estimated Bid Date: Unknown

Estimated Construction Cost: \$2,125,000

Funding Source: State Earmark

Scope: Realign 2nd Avenue/ Moore Street from Wilbur Street to the Airport Way frontage road.

Estimated Completion Date: TBD

Status: Design underway.

3RD STREET WIDENING

Estimated Bid Date: Ready to bid Summer 2011

Estimated Construction Cost: \$12,900,000

Funding Source: Federal, General Funds

Scope: Widen 3rd Ave. from Hamilton Avenue to Minnie Street.

Estimated Completion Date: TBD

Status: Design underway and Right of Way acquisition underway.

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

23rd AVENUE IMPROVEMENTS

Estimated Bid Date: Spring 2010

Estimated Construction Cost: \$2,400,000

Funding Source: Federal Earmark

Scope: Upgrade 23rd Avenue (Cushman Street to Lathrop Street). Project will include new drainage, curbing, sidewalk, and asphalt resurfacing improvements.

Estimated Completion Date: TBD

Status: Design underway

AIRPORT WAY WEST IMPROVEMENTS

Estimated Bid Date: Spring 2011

Estimated Construction Cost: \$4,450,000

Funding Source: Federal, construction funds not identified

Scope: Construct intersection improvements at Airport Road, Dale Road and the Airport Access Road.

Estimated Completion Date: TBD

Status: Design underway

BARNETTE STREET: 7TH - GAFFNEY

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$1,100,000

Funding Source: FMATS State Earmark

Scope: Convert Barnette Street to two-way from 7th to Gaffney

Estimated Completion Date: TBD

Status: Design underway

CARTWRIGHT ROAD IMPROVEMENTS

Estimated Bid Date: Spring 2010

Estimated Construction Cost: \$2,500,000

Funding Source: State

Scope: Reconstruct Van Horn Road West (Cartwright Road) from Peger Road towards the Fairbanks International Airport, as funding allows.

Estimated Completion Date: TBD

Status: Design underway.

CHENA HOT SPRINGS MP 24 – 56 REHABILITATION

Estimated Bid Date: 3/10/09

Estimated Construction Cost: \$12,500,000

Funding Source: Federal

Scope: Resurface and rehabilitate Chena Hot Springs Road from MP 24 – 56.

Estimated Completion Date: TBD

Status: Advertised

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

CHENA PUMP/ SMALL TRACTS SAFETY IMPROVEMENTS

Estimated Bid Date: Summer 2011

Estimated Construction Cost: \$5,000,000

Funding Source: FMATS Federal, construction funding not identified

Scope: Widen Chena Pump Road from Palo Verde to Despain Lane including a new bridge.

Estimated Completion Date: TBD

Status: Design underway

COLLEGE ROAD/ ANTOINETTE AVE INTERSECTION IMPROVEMENTS

Estimated Bid Date: Spring 2011

Estimated Construction Cost: \$1,400,000

Funding Source: Federal

Scope: Reconstruct the intersection at College Road/ Margaret/ Antoinette.

Estimated Completion Date: TBD

Status: Design underway.

COLLEGE ROAD REHABILITATION (Univ. to Danby)

Estimated Bid Date: Summer 2011

Estimated Construction Cost: \$7,500,000

Funding Source: FMATS Federal, construction funding not identified

Scope: Rehabilitate the pavement on College Road between University Avenue and Danby Street.

Estimated Completion Date: TBD

Status: Design underway

COLLEGE ROAD RIGHT TURN LANES

Estimated Bid Date: 5/16/11

Estimated Construction Cost: \$1,200,000

Funding Source: Federal

Scope: Construct right turn lanes at College Road and Old Steese Highway and College Road and the Steese Expressway.

Estimated Completion Date: TBD

Status: Design underway.

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

COWLES STREET UPGRADE

Contractor: Exclusive Paving

Award Date: 9/5/08

Award Amount: \$3,479,000

Funding Source: Federal

Scope: Upgrade Cowles St. (19th-23rd Ave) and 21st Ave (Cowles-Lathrop).

Work will include grading, paving, drainage, sidewalks, & illumination improvements.

Estimated Completion Date: TBD

Status: Awarded with work to begin spring 2009.

CUSHMAN STREET RECONSTRUCTION

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$6,000,000

Funding Source: State Earmark

Scope: Convert Cushman Street two-way from 1st Avenue to 10th Avenue, including traffic signal revision, pavement and sidewalk rehabilitation.

Estimated Completion Date: TBD

Status: Stage one (7th to 10th) to be bid this summer. Stage two to be determined. Design by City of Fairbanks is underway.

FAIRBANKS ALASKA RAILROAD FREIGHT YARD (Fairbanks Intermodal Distribution Pilot Grant Program)

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$1,800,000

Funding Source: Federal Earmark

Scope: AKRR Danby Street Improvements: Construct truck staging area for freight movements, two new track crossings, realign the existing access road, and drainage improvements.

Estimated Completion Date: TBD

Status: Alaska Railroad designed project and the under review by Design section.

FIA RUNWAY 1L-19R RECONSTRUCTION

Contractor: Exclusive Paving

Award Date: 10/3/07

Award Amount: \$33,000,000

Funding Source: AIP, Entitlements

Scope: Rehabilitate the pavement of Runway 1L-19R and construct a new regulator building.

Estimated Completion Date: 9/1/10

Status: Construction is 30% complete.

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

FMATS PREVENTATIVE MAINTENANCE PROGRAM

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$900,000

Funding Source: Federal

Scope: Various projects such as pavement surface maintenance, traffic control signal upgrades, street lighting load center rehab, storm drain maintenance, reclaim/double chip seal coat, crack sealing, roadway striping, dust control, signage replacement and intersection upgrades.

Status: Design underway

GAFFNEY ROAD RECONSTRUCTION

Estimate Bid Date: Summer 2009

Estimated Construction Cost: \$1,600,000

Funding Source: State Earmark

Scope: Disconnect the sanitary sewer from the storm drain at the intersection of Cushman and Gaffney. Provide new storm drain system east of Cushman and reconnect to the existing Airport Way system. Convert Gaffney two way (west of Cushman) Cushman to Barnette.

Estimated Completion Date: TBD

Status: Design by City of Fairbanks is underway.

ILLINOIS STREET RECONSTRUCTION

Estimated Bid Date: 8/1/10

Estimated Construction Cost: \$26,000,000

Funding Source: FMATS Federal, State Earmark

Scope: Reconstruct Illinois Street (1st Avenue to College Road) including the new Barnette Street Bridge across the Chena River and Noyes Slough crossings.

Estimated Completion Date: TBD

Status: Design underway

Note: New Barnette Bridge may be broken out as an FMATS Stimulus Project.

JOHANSEN EXPRESSWAY OFFSET LIGHTING

Estimated Bid Date: 8/1/09

Estimated Construction Cost: \$450,000

Funding Source: Federal

Scope: Relocate existing light poles on the Johansen Expressway between Danby Street and College Road.

Estimated Completion Date: TBD

Status: Design underway

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

LEASEURE SUBDIVISION IMPROVEMENTS

Estimated Bid Date: Spring 2010

Estimated Construction Cost: \$750,000

Funding Source: Federal Earmark

Scope: Reconstruct 3.0 miles of gravel roads in the Leaseure Subdivision area. Resurface and improve drainage.

Estimated Completion Date: TBD

Status: Design underway

NOBLE STREET RECONSTRUCTION

Estimated Bid Date: Spring 2011

Estimated Construction Cost: \$10,920,000

Funding Source: FMATS Federal

Scope: Reconstruct Noble Street.

Estimated Completion Date: TBD

Status: Design underway

NORDALE ROAD PAVEMENT REHABILITATION: FNSB

Estimated Bid Date: 6/1/09

Estimated Construction Cost: \$7,600,000

Funding Source: FMATS Federal, possible Stimulus for FMATS portion

Scope: Rehabilitate and resurface Nordale Road.

Estimated Completion Date: TBD

Status: In final design. Project to split into two construction projects: Badger Road to Chena River Bridge (FMATS area) and Chena River Bridge to Chena Hot Springs Road. If FMATS portion is not stimulus funded, than no construction funding is identified for entire project.

PHILLIPS FIELD ROAD UPGRADE

Estimated Bid Date: 5/15/09

Estimated Construction Cost: \$3,000,000

Funding Source: FMATS Stimulus

Scope: Rehabilitate Phillips Field Road between Illinois Street and Peger Road.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

SOUTH CUSHMAN IMPROVEMENTS

Estimated Bid Date: Summer 2012

Estimated Construction Cost: \$9,000,000

Funding Source: Federal, FMATS Federal

Scope: Improve South Cushman Street from the Mitchell Expressway to Van Horn Road.

Estimated Completion Date: TBD

Status: Design underway

STEESE HIGHWAY/ JOHANSEN EXPRESSWAY AREA TRAFFIC IMPROVEMENTS

Estimated Bid Date: Summer 2010 Stage 1; Summer 2012 Stage 2

Estimated Construction Cost: \$11,000,000

Funding Source: GO Bond

Scope: Improve the Steese Expressway between College Road and the Johansen Expressway. Include a traffic study to examine traffic circulation issues surrounding the Bentley Trust commercial property on the Steese Expressway, Johansen Expressway and College Road areas.

Estimated Completion Date: TBD

Status: Design underway

TRAINOR GATE AND FAREWELL INTERSECTION IMPROVEMENTS

Estimated Bid Date: Spring 2009

Estimated Construction Cost: \$300,000

Fund Source: State Earmark

Scope: Construct intersection improvements to the intersection of Trainor Gate and "F" Street.

Estimated Completion Date: TBD

Status: Under design by the City of Fairbanks.

UNIVERSITY AVENUE WIDENING

Estimated Bid Date: 8/16/11

Estimated Construction Cost: \$24,500,000 Stage 1

Funding Source: Federal, GO Bond, State Earmark

Scope: Widen University Avenue to 5 lanes, replace bridge and improve intersections improvements

Estimated Completion Date: TBD

Status: Design underway

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

WENDELL STREET ADA IMPROVEMENTS

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$800,000

Funding Source: FMATS Federal – possible FMATS Stimulus

Scope: Pedestrian facility improvements to meet American with Disability Act standards.

Estimated Completion Date: TBD

Status: Design underway

WICKERSHAM STREET UPGRADE:

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$3,000,000

Funding Source: State Earmark

Scope: Reconstruct Wickersham Street from 1st Avenue to 6th Avenue and 2nd and 3rd Avenues from Barnette to Cowles.

Estimated Completion Date: TBD

Status: Under design by the City of Fairbanks

WILBUR STREET EXTENSION

Estimated Bid Date: Unknown

Estimated Construction Cost: \$850,000

Funding Source: State Earmark

Scope: Extend Wilbur Street from 2nd Avenue to the North and terminate with a cul-de-sac.

Estimated Completion Date: TBD

Status: Design underway.

YANKOVICH/MILLER HILL MULTI-USE PATH

Estimated Bid Date: Summer 2011

Estimated Construction Cost: \$800,000

Funding Source: State Earmark

Scope: Construct a multi-use path along Yankovich Road and Mill Hill Road.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

FORT YUKON

FORT YUKON DUST CONTROL

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$1,800,000

Funding Source: Denali Commission

Scope: Provide dust control on Fort Yukon area roads.

Estimated Completion Date: TBD

Status: Design underway

FORT YUKON RUNWAY REHAB

Estimated Bid Date: March 2009

Estimated Construction Cost: \$16,000,000

Funding Source: AIP - Stimulus

Scope: Resurface and include a dust palliative on the apron, taxiway, and runway at the Fort Yukon Airport. Construct a snow removal equipment building, correct drainage problems, clear overgrown vegetation, and complete other improvements as funding allows.

Estimated Completion Date: TBD

Status: Anticipate advertising February 2009.

GALENA

GALENA CAMPION ROAD EROSION PROTECTION

Estimated Bid Date: Ready to bid Summer 2010

Estimated Construction Cost: \$7,000,000

Funding Source: Federal, construction funding not identified

Scope: Relocate 2 miles of Campion Road to avoid river erosion and install new large diameter culverts.

Estimated Completion Date: TBD

Status: Design underway

GALENA ROAD RESURFACING

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$1,200,000

Funding Source: Federal Earmark

Scope: Raise grade, provide surfacing and apply a dust palliative on area roads.

Estimated Completion Date: TBD

Status: Design underway

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

GALENA SRE BUILDING

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$1,000,000

Funding Source: AIP

Scope: Refurbish existing USAF building to house snow removal equipment.

Estimated Completion Date: TBD

Status: Design underway

GAMBELL

GAMBELL EVACUATION ROAD REPAIRS AND EXTENSION

Estimated Bid Date: Summer 2010

Estimated Construction Cost: \$4,800,000

Funding Source: Earmark

Scope: Repair and extend the evacuation road.

Estimated Completion Date: TBD

Status: Design underway

GLENN HIGHWAY

GLENN HIGHWAY MP 172-189 (GO Bond, MP 181-189)

Estimated Bid Date: Winter 2009

Estimated Construction Cost: \$7,500,000 (MP 172-189); \$13,000,000 (MP 181-189)

Funding Source: GO Bond

Scope: This project will be split into two construction projects:

MP 172-181: Rehabilitate pavement, improve drainage and replace the Tolsana Creek Bridge. Estimated bid date: Summer 2009

MP 181-189 (GO Bond \$13,000,000): Rehabilitate pavement, improve drainage, and construct a separated bike path to the school.

Estimated bid date: Summer 2009

Estimated Completion Date: TBD

Status: Design underway

GOLOVIN

GOLOVIN AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$7,500,000

Funding Source: AIP, construction funding not identified

Scope: Resurface and widen runway and taxiway; and lighting work.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

GRAYLING

GRAYLING AIRPORT RECONSTRUCTION

Contractor: Cruz Construction Inc.

Award Date: 7/29/08

Award Amount: \$14,400,000

Funding Source: AIP

Scope: Lengthen and widen runway and safety area.

Contract Completion Date: 10/31/2010

Status: Construction is 10% complete.

GULKANA

GULKANA AIRPORT APRON AND TAXIWAY REPAVING

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$1,900,000

Funding Source: AIP, construction funding not identified

Scope: Reconstruct the apron and taxiway pavement.

Estimated Completion Date: TBD

Status: Design underway

HOLY CROSS

HOLY CROSS RUNWAY REHABILITATION

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$9,000,000

Funding Source: AIP, construction funding not identified

Scope: Relocate airport, raise grade, install new lighting, and resurface all operational surfaces.

Estimated Completion Date: TBD

Status: Design underway

HUGHES

HUGHES LANDFILL ROAD

Contractor: Indian Health Service

Award Date: 8/29/06

Award Amount: \$988,000

Funding Source:

Scope: Construct a new landfill access road.

Contract Completion Date: 8/31/09

Status: Construction is 75% complete; under supervision and administration by ANTHC).

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

HUSLIA

HUSLIA AIRPORT IMPROVEMENTS

Estimated Bid Date: Summer 2010

Estimated Construction Cost: \$7,900,000

Funding Source: AIP

Scope: Rehabilitate the safety areas and resurface the runway, taxiway and apron at the Huslia Airport. Apply dust palliative and improve the access road.

Estimated Completion Date: TBD

Status: Design underway

HUSLIA LANDFILL ROAD

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$1,400,000

Funding Source: Federal

Scope: Upgrade the road to the new landfill site.

Estimated Completion Date: TBD

Status: Design underway

KALTAG

KALTAG AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$5,000,000

Funding Source: AIP, construction funding not identified

Scope: Resurface runway, reconstruct taxiway and apron, and apply dust palliative.

Estimated Completion Date: TBD

Status: Design underway

KIVALINA

KIVALINA AIRPORT PERMANENT REPAIRS

Estimated Bid Date: Spring 2009

Estimated Construction Cost: \$1,000,000

Funding Source: Federal

Scope: Repair the eroded side slopes and safety area at the Kivalina Airport. Protect the most severely damaged portions of the side slopes with stone revetment.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

KOTZEBUE

KOTZEBUE AIRPORT RUNWAY 17-35 RESURFACING

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$6,600,000

Funding Source: AIP, construction funding not identified

Scope: Resurface runway, install new lighting, expand runway safety area and apply dust palliative.

Estimated Completion Date: TBD

Status: Design underway

KOTZEBUE GENERAL AVIATION (GA) APRON IMPROVEMENTS

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$14,500,000

Funding Source: AIP - Stimulus

Scope: Construct a new taxiway and general aviation apron, pavement and lighting.

Estimated Completion Date: TBD

Status: Design underway

KOTZEBUE SHORE AVENUE

Estimated Bid Date: April 2009

Estimated Construction Cost: \$38,000,000

Funding Source: Stimulus, Federal Earmark, Federal

Scope: Reconstruct Shore Avenue and provide beach protection.

Estimated Completion Date: TBD

Status: Anticipate advertising March 2009

LAKE MINCHUMINA

LAKE MINCHUMINA AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$5,000,000

Funding Source: AIP, construction funding not identified

Scope: Repair runway settlement areas and re-route airport access road.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

MANLEY

MANLEY AIRPORT RELOCATION

Estimated Bid Date: Contingency 2009

Estimated Construction Cost: \$13,800,000

Funding Source: AIP

Scope: Relocate the Manley Airport, near its current location.

Estimated Completion Date: TBD

Status: Design underway, pending right of way acquisition

MARSHALL

MARSHALL BRIDGE REPLACEMENT

Estimated Bid Date: Bid ready Spring 2010

Estimated Construction Cost: \$2,800,000

Funding Source: Stimulus

Scope: Replace existing structure on the Marshall Airport Access Road.

Estimated Completion Date: TBD

Status: Design underway, pending right of way acquisition

McCARTHY ROAD / EDGERTON HIGHWAY

**McCARTHY ROAD / EDGERTON HWY PERMANENT FLOOD REPAIRS
(various locations)**

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$1,000,000 - \$5,000,000

Funding Source: Federal

Scope: Repair damage caused by October 2006 flooding (embankment, drainage, resurfacing).

Estimated Completion Date: TBD

Status: Design underway

**McCARTHY ROAD/ EDGERTON FLOOD PERMANENT REPAIRS: KOTSINA
BLUFF**

Estimated Bid Date: Summer 2010

Estimated Construction Cost: \$10,000,000

Funding Source: Federal

Scope: Repair damage caused by October 2006 flood damage to McCarthy Road from approximately MP 1.6 to 2.8 (Kotsina Bluff).

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

MINTO

MINTO AIRPORT IMPROVEMENTS

Contractor: Alaska Interstate Construction

Award Date: 9/10/07

Award Amount: \$7,000,000

Funding Source: AIP

Scope: Construct a new runway, taxiway, apron, and aviation support area, PAPI pads, AWOS pad, segmented circle, SREB, new access road and lighting system.

Estimated Completion Date: 8/1/09

Status: Construction is 67% complete.

NOATAK

NOATAK AIRPORT RELOCATION

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$13,600,000

Funding Source: AIP, construction funding not identified

Scope: Relocate existing runway to avoid river erosion.

Estimated Completion Date: TBD

Status: Design underway

NOME

NOME AIRPORT GENERAL AVIATION IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$2,500,000

Funding Source: AIP

Scope: Acquire land and construct general aviation tie-down area. Project will include excavation, grading surface preparation, obstruction and/or hazard removal, storm drainage improvements, security fencing and gates, marking, signage, electrical hook-ups, establishment of lease lot sites and lighting.

Estimated Completion Date: TBD

Status: Design underway

NOME BYPASS ROAD IMPROVEMENTS

Contractor: Pro West Contractors LLC

Award Date: 12/16/08

Award Amount: \$2,730,000

Funding Source: Earmark, Federal and SAFETEA-LU

Scope: Upgrade Nome Bypass Road from N Street to the Nome-Teller Highway.

Estimated Completion Date: 10/1/09

Status: Awarded.

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

NOME CITY STREETS REHABILITATION

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$6,000,000

Funding Source: Stimulus, Federal Earmark

Scope: Rehabilitate Bering, Front and Seppala Streets; provide sidewalk/pedestrian improvements along Front Street (Being to Steadmen Street).

Estimated Completion Date: TBD

Status: Design underway

NOME COUNCIL ROAD MP 4 - 15 REHABILITATION

Estimated Bid Date: Ready to bid Summer 2010

Estimated Construction Cost: \$7,000,000

Funding Source: Federal, construction funding not identified

Scope: Repair, resurface and raise grade.

Estimated Completion Date: TBD

Status: Design underway

NOME HIGHWAY BRIDGE IMPROVEMENTS

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$800,000

Funding Source: Federal Earmark, Federal

Scope: Construct improvements to eight Nome area bridge approaches, to include installing guardrail end treatments, vegetative clearing and slope flattening.

Estimated Completion Date: TBD

Status: Design underway

NOME ROAD IMPROVEMENTS

Estimated Bid Date: Fall 2009

Estimated Construction Cost: \$800,000

Funding Source: Stimulus, Federal Earmark

Scope: Construct drainage improvements, resurfacing and provide dust control on Nome area roads.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

NOME SNAKE RIVER BRIDGE REPLACEMENT

Estimated Bid Date: Spring 2010

Estimated Construction Cost: \$10,000,000

Funding Source: GO Bond

Scope: Replace the Snake River Bridge in Nome.

Estimated Completion Date: TBD

Status: Design underway

NORTH POLE/FMATS

BADGER/ PEEDE ROAD CURVE RECONSTRUCTION

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$590,000

Funding Source: Federal

Scope: Reconstruct the horizontal curve at Badger Road MP 5.5 at the intersection of Peede and Holmes Road.

Estimated Completion Date: TBD

Status: Design underway

DENNIS ROAD EXTENSION

Estimated Bid Date: Unknown

Estimated Construction Cost: \$8,800,000

Funding Source: Federal Earmark, construction funding not identified

Scope: Extend Dennis Road from Badger Road to Seawolf Drive, to provide access to an existing residential area. Will include pedestrian facility from Badger Road to the north side of the Chena River.

Estimated Completion Date: TBD

Status: Design underway. Earmark for construction lapsed.

NORTH POLE HOMESTEAD ROAD/ NPHS BOULEVARD EXTENSION

Contractor: Exclusive Paving

Award Date: Pending

Award Amount: \$1,379,000

Contract Completion Date: TBD

Fund Source: Federal Earmark, State Earmark

Scope: Extend Homestead Road and North Pole High School Boulevard in North Pole to connect the two roadways.

Status: Awarded to Exclusive Paving on January 29, 2009.

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

NORTH POLE INTERCHANGE PEDESTRIAN FACILITIES

Estimated Bid Date: Beyond 2012

Estimated Construction Cost: \$1,700,000

Funding Source: FMATS Federal

Scope: Construct pedestrian facilities along St. Nicholas Drive.

Estimated Completion Date: TBD

Status: Design underway

PLACK ROAD BIKE/ PEDESTRIAN FACILITY

Estimated Bid Date: Beyond 2012

Estimated Construction Cost: \$3,820,000

Funding Source: FMATS Federal

Scope: Construct pedestrian facilities along Plack Road.

Estimated Completion Date: TBD

Status: Design underway

NORTHWAY

NORTHWAY AIRPORT PERMANENT REPAIRS

Contractor: Alaska Interstate Construction

Award Date: 11/28/07

Award Amount: \$15,300,000

Funding Source: FEMA

Scope: Rehabilitate and repave the airport from the damage caused by the 2002 earthquake.

Estimated Completion Date: 10/31/09

Status: Construction is 45% complete, anticipated completion fall 2009.

NULATO

NULATO AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$3,200,000

Funding Source: AIP

Scope: Resurface all operational surfaces.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

NUNAM IQUA (SHELDON POINT)

NUNAM IQUA RUNWAY EXTENSION

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$14,000,000

Funding Source: AIP

Scope: Widen and extend the existing runway.

Estimated Completion Date: TBD

Status: Design underway

PARKS HIGHWAY

PARKS HIGHWAY MP 194 BROAD PASS RR OVERCROSSING

Estimated Bid Date: Bid ready Summer 2010

Estimated Construction Cost: \$25,200,000

Funding Source: Federal

Scope: Construct an at grade separated crossing.

Estimated Completion Date: TBD

Status: The design is complete, construction funding not identified.

PARKS HIGHWAY MP 240 - 262 REHABILITATION

Estimated Bid Date: Bid ready Summer 2011

Estimated Construction Cost: \$26,400,000

Funding Source: Federal, construction funding not identified

Scope: Rehabilitate, resurface and construct passing lanes.

Estimated Completion Date: TBD

Status: Design underway

PARKS HIGHWAY MP 287 - 305 RESURFACING

Estimated Bid Date: June 2009

Estimated Construction Cost: \$11,000,000

Funding Source: Federal

Scope: Rehabilitate and resurface the Parks Highway between MP 287 – 305.

Estimated Completion Date: TBD

Status: Design underway

PILOT STATION

PILOT STATION AIRPORT RELOCATION

Estimated Bid Date: Contingency 2010

Estimated Construction Cost: \$15,700,000

Funding Source: AIP

Scope: Relocate existing airport.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

POINT HOPE

POINT HOPE EVACUATION ROAD REPAIRS AND EXTENSION

Contractor: Ridge Contracting, Inc.

Award Date: Pending

Award Amount: \$1,661,000 (summer 2009 portion)

Fund Source: Federal Earmark

Scope: Repair and extend the existing Point Hope evacuation road. There will be another project summer 2010.

Estimated Completion Date: 10/31/09

Status: Awarded.

RICHARDSON HIGHWAY

RICHARDSON HWY MP 148 - 173 RECONSTRUCTION

Estimated Bid Date: Bid ready 2009

Estimated Construction Cost: MP 148-159 \$25,000,000; MP 159-168 \$24,600,000; MP 167-173 \$20,700,000

Funding Source: Federal, construction funding not identified

Scope: Reconstruct the Richardson Highway from MP 148 - 173.

Estimated Completion Date: TBD

Status: Design complete for MP 148-159. Other sections will be completed summer 2009.

RICHARDSON HWY MP 173 - 185 RECONSTRUCTION

Estimated Bid Date: Bid ready 2010

Estimated Construction Cost: \$19,200,000

Funding Source: Federal, construction funding not identified

Scope: Reconstruct the Richardson Hwy from MP 174 and 185.

Estimated Completion Date: TBD

Status: Design underway

RICHARDSON HIGHWAY MP 210 & 216 CURVE RECONSTRUCTION

Estimated Bid Date: Bid ready Summer 2009

Estimated Construction Cost: \$500,000

Funding Source: Federal

Scope: Reconstruct horizontal curve at MP 210 and 216.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

RICHARDSON HIGHWAY PERMANENT FLOOD REPAIRS (various locations)

Estimated Bid Date: Bid ready Spring 2010

Estimated Construction Cost: \$11,400,000

Funding Source: Federal

Scope: Repair damage caused by October 2006 flood event (embankment, surfacing and drainage).

Estimated Completion Date: TBD

Status: Design underway

RICHARDSON HIGHWAY PERMANENT PIPE REPAIRS (Oct. '06)

Contractor: Hamilton Construction

Award Date: 1/16/09

Award Amount: \$1,407,000

Funding Source: Federal

Scope: Repair damage drainage structures caused by October 2006 flooding.

Estimated Completion Date: 8/15/09

Status: Awarded.

RICHARDSON HWY PERMANENT FLOOD REPAIRS (various locations)

Estimated Bid Date: Bid ready Winter 2009

Estimated Construction Cost: \$11,400,000

Funding Source:

Scope: Repair damage caused by October 2006 flood event (embankment, surfacing and drainage).

Estimated Completion Date: TBD

Status: Design underway.

RICHARDSON HIGHWAY MP 228 ONE MILE CREEK BRIDGE REPLACEMENT

Estimated Bid Date: Bid ready Spring 2010

Estimated Construction Cost: \$7,000,000

Funding Source: Federal, construction funding not identified

Scope: Replace the One Mile Creek Bridge and improve approaches.

Estimated Completion Date: TBD

Status: Design underway

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

RICHARDSON HWY MP 257 - 265 RECONSTRUCTION

Estimated Bid Date: Bid ready Summer 2011

Estimated Construction Cost: \$15,400,000

Funding Source: Federal, construction funding not identified

Scope: Reconstruct the Richardson Hwy between MP 257 and 265 and replace the Jarvis Creek Bridge.

Estimated Completion Date: TBD

Status: Design underway

RICHARDSON HIGHWAY MP 276 – 286 RESURFACE

Estimated Bid Date: Bid ready Summer 2009

Estimated Construction Cost: \$4,500,000

Funding Source: Stimulus

Scope: Rehabilitate and resurface between MP 276 (Tanana River Bridge) and MP 286 (Shaw Creek Bridge)

Estimated Completion Date: TBD

Status: Design underway

RICHARDSON HIGHWAY MP 287 SHAW CREEK BRIDGE REPLACEMENT

Estimated Bid Date: Bid ready Summer 2009

Estimated Construction Cost: \$8,400,000

Funding Source: State earmark

Scope: Replace the Shaw Creek Bridge.

Estimated Completion Date: TBD

Status: Design underway

RICHARDSON HIGHWAY MP 345 SHAW Moose Creek RR Overpass

Estimated Bid Date: Bid ready Spring 2009

Estimated Construction Cost: \$14,000,000

Funding Source: Stimulus

Scope: Construct a grade separated railroad crossing at approximately MP 345.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

RICHARDSON HIGHWAY NORTH POLE INTERCHANGE (GARVEE)

Contractor: HC Contractors

Award Date: 9/25/07

Award Amount: \$21,800,000

Contract Completion Date: 8/15/09

Scope: Construct a grade separated interchange on the Richardson Highway in North Pole. Reconfigure 5th Ave./Mission Road and Laurance Road intersections to allow only right-in and right-out movements. Acceleration and deceleration lanes will be lengthened.

Status: Project is 65% complete.

RICHARDSON HWY MP 354 - 357 ACCESS/SAFETY IMPROVEMENTS

Estimated Bid Date: Bid ready Summer 2010

Estimated Construction Cost: \$3,500,000

Funding Source: Federal, construction funding not identified

Scope: Improve existing access control and provide turn and acceleration lanes.

Estimated Completion Date: TBD

Status: Design underway

RICHARDSON HIGHWAY MP 357 NEW WEIGH STATION

Estimated Bid Date: Summer 2009

Estimated Construction Cost: \$12,700,000

Funding Source: Federal

Scope: New weighing system facilities to facilitate simultaneous group axle and gross weight indications for truck weight enforcement.

Estimated Completion Date: TBD

Status: In final design

RUBY

RUBY AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$6,300,000

Funding Source: AIP, construction funding not identified

Scope: Reconstruct runway to minimize grade changes.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

SAVOONGA

SAVOONGA AIRPORT IMPROVEMENTS

Contractor: Brice, Inc.

Award Date: 10/24/08

Award Amount: \$14,800,000

Funding Source: AIP

Scope: Rehabilitate the Savoonga Airport.

Contract Completion Date: 10/31/10

Status: Bids recently awarded. Construction to begin in spring 2009.

SELAWIK

SELAWIK BOARDWALK AND LANDFILL ROAD

Contractor: Northern Construction Services

Award Date: 4/4/08

Award Amount: \$5,200,000

Funding Source: Denali Commission

Scope: Construct a 6,200' gravel road from Selawik to the new landfill and replace approximately 2 miles of boardwalk.

Contract Completion Date: 9/30/09

Status: Construction is 45% complete.

SELAWIK RUNWAY EXTENSION

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$5,000,000

Funding Source: AIP, construction funding not identified

Scope: Expand the existing runway.

Estimated Completion Date: TBD

Status: Design underway

SHAGELUK

SHAGELUK AIRPORT ACCESS ROAD IMPROVEMENTS

Estimated Bid Date: Bid ready Spring 2012

Estimated Construction Cost: \$6,200,000

Funding Source: Federal, construction funding not identified

Scope: Realign and improve the airport access road.

Estimated Completion Date: TBD

Status: Design underway

**Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009**

ST. MARY'S

ST. MARY'S CROSSWIND RUNWAY REHABILITATION

Estimated Bid Date: Contingency 2009

Estimated Construction Cost: \$6,000,000

Funding Source: AIP

Scope: Resurface existing runway and obstruction removal.

Estimated Completion Date: TBD

Status: Design underway, funding pending availability

ST. MICHAELS

ST. MICHAELS AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$7,500,000

Funding Source: AIP, construction funding not identified

Scope: Rehabilitate operational surfaces, install lighting, and resurface.

Estimated Completion Date: TBD

Status: Design underway

STEBBINS

STEBBINS AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$3,000,000

Funding Source: AIP, construction funding not identified

Scope: Extend and widen existing runway.

Estimated Completion Date: TBD

Status: Design underway

STEESE HIGHWAY

STEESE HIGHWAY MP 62 - 81 REHABILITATION

Estimated Bid Date: Bid ready

Estimated Construction Cost: MP 62-69, \$7,000,000 and MP 69-8, \$9,200,000

Funding Source: Federal, construction funding not identified

Scope: Resurface and improve drainage.

Estimated Completion Date: TBD

Status: Shelf project

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

TAYLOR HIGHWAY

TAYLOR HIGHWAY MP 64 TO THE CANADIAN BORDER

Estimated Bid Date: varies see status

Estimated Construction Cost: \$43,500,000

Funding Source: Federal, construction funding not identified

Scope: Rehabilitate the Taylor Hwy between MP 64 and the Canadian Border.

Estimated Completion Date: TBD

Status: Design underway. Construction would be broken down into three shorter sections.

MP 70 Lost Chicken Slide; \$5,000,000; Bid ready Summer 2010

MP 95-Border; \$10,700,000; Bid ready Summer 2010

MP 64-82; \$16,400,000; Bid ready Summer 2010

MP 82-95; \$11,500,000; Bid ready Summer 2011

TOK CUTOFF

TOK CUTOFF MP 2 GAKONA RIVER BRIDGE REPLACEMENT Estimated

Bid Date: Summer 2009

Estimated Construction Cost: \$8,100,000

Funding Source: Stimulus

Scope: Replace the Gakona River Bridge.

Estimated Completion Date: TBD

Status: Design underway

UNALAKLEET

UNALAKLEET AIRPORT PAVING

Contractor: QAP

Award Date: 8/10/06

Award Amount: \$21,100,000

Funding Source: AIP

Scope: Runway, taxiway & apron repaving/reconstruction; replace fencing & lighting.

Estimated Completion Date: 9/30/09

Status: Project is 75% complete.

UNALAKLEET AIRPORT SNOW REMOVAL EQUIPMENT BUILDING

Estimated Bid Date: Fall 2009

Estimated Construction Cost: \$6,300,000

Funding Source: AIP

Scope: Construct a new snow removal equipment building.

Estimated Completion Date: TBD

Status: Design underway

Alaska Department of Transportation and Public Facilities
Northern Region Construction & Design Projects
February 2009

VALDEZ

VALDEZ: BIKE/ PED AND PAVEMENT REHABILITATION

Estimated Bid Date: Bid ready Summer 2010

Estimated Construction Cost: \$3,300,000

Funding Source: Stimulus

Scope: Repave the bike path along the Richardson Highway from Egan Drive to Robe River Subdivision (7 miles). Rehabilitate and pave the access road to the Blueberry Lake Campground.

Estimated Completion Date: TBD

Status: Design underway

WHITE MOUNTAIN

WHITE MOUNTAIN AIRPORT IMPROVEMENTS

Estimated Bid Date: Beyond 2011

Estimated Construction Cost: \$3,600,000

Funding Source: AIP, construction funding not identified

Scope: Extend and widen existing crosswind runway.

Estimated Completion Date: TBD

Status: Design underway