



March 6, 2025

House Transportation Committee

Department of Transportation & Public Facilities


DOT&PF Summer Construction 2025

Commissioner Ryan Anderson, P.E.



ALASKA PROJECT EXCHANGE

Interactive Map and Info About 2025 Construction Season




Statewide view

Zoom in and click for project info



Scan to go to website



FFY2025 CONSTRUCTION PROGRAM

\$ in Millions

FFY2025 Contracts Awarded to Date: \$268.0

All Numbers Current as of 3/4/2025

FFY2025 Contractor Payments (\$ in Millions)	
Expected from Existing Awards	\$524.1
Expected From Pending Awards	\$17.2
Expected from CMGC Projects	\$93.7
Upcoming Awards	\$208.2
Total Contractor Payments Projected	\$843.2

FFY2025 Contract Awards (\$ in Millions)	
Awarded in FFY2025	\$263.4
Currently Advertising/Pending Award*	\$22.2
CMGC*	\$181.8
To be Advertised*	\$493.7
Total Contract Awards Projected	\$961.1
*Future award values are estimated subtracting 10% from projected awards.	

Key Issues

- Utility Agreements and Buy America Build America
- Bureau of Land Management Highway Easement Deeds
- Late Federal Aviation Administration Grant Awards
- Late Congressional Release of Funds
- Project Cost Increases

FHWA August Redistribution Obligation Limitation

- \$19.2 in FFY2024
- \$126.1 in FFY2025 (*Projected*)

CMGC: Construction Manager General Contractor

FHWA: Federal Highways Administration

FY is State Fiscal Year, FFY is Federal Fiscal Year



PROJECT DELIVERY

Tentative Advertising Schedule

- DOT&PF's forecast of construction project bidding
- One-year time horizon
- Strengthened protocols this past year

Timing Of Bids

- Typical bidding window for upcoming construction season
 - February through May
 - Longer in Southeast Alaska
- US Congress releases obligation limitation throughout the year – not optimal for bidding timeframes

Project Delivery Strategies

- **Tentative Advertise Schedule**
- **Agile Methods:** High-level engagement to remove obstacles
- **Improved Management Systems:** Tracking project schedules and estimates (Project Delivery Plan)

MEMORANDUM

State of Alaska

Department of Transportation & Public Facilities
Office of the Commissioner

TO: Regional Directors
DFS Director
AMHS Director
Chief Engineer

DATE: November 23, 2024

PHONE NO: 465-3900

FROM: Ryan Anderson, P.E.
Commissioner

SUBJECT: Protocols for Maintaining
the Tentative Advertising
Schedule (TAS)

The Tentative Advertising Schedule (TAS) serves as the Alaska Department of Transportation and Public Facilities' (DOT&PF) one-year plan for project bidding. This schedule is a critical communication tool that our contracting community relies on for workforce and business planning. To maintain our credibility, it is essential that the TAS is always current and accurately reflects DOT&PF's project delivery plans in alignment with our current funding strategies.

The TAS can be accessed at: <https://dot.alaska.gov/procurement/awp/awp-tas.cfm>.

The TAS Update Process can be accessed at: <https://dot.alaska.gov/aashtoware/guides.shtml>

Effective immediately, the following protocols are in place:

1. **Responsibility for Updates:** Project Managers are responsible for updating project information in the TAS. Division Directors, through their respective Preconstruction Engineers, are accountable for ensuring the accuracy of the information.
2. **Authorization for Updates:** Division Directors will designate individuals authorized to update the TAS through AASHTOWare Project. This designation must be provided in writing and include the Data Modernization and Innovation Director.
3. **Monthly Review:** Division Directors will conduct monthly meetings with their staff to review the TAS and the corresponding funding plans. Any changes as a result of these meetings will be input into the Project Delivery Plan for consideration.
4. **Quarterly Working Session:** A one-year project delivery outlook session will be held quarterly, focusing on changes to Project Delivery Plan, and TAS. This meeting will be facilitated by the Commissioner's Office.

Thank you for your attention to these protocols and your continued cooperation in maintaining the integrity of our project planning process.

cc: Deputy Commissioner Keith, Director Pamone, Director Langley

"Keeping Alaska Moving."



PROJECT DELIVERY NORTHERN REGION

ADVERTISING FOR BIDDING

Project	TAS Month 2/21/25	Delivery Confidence	Notes on schedule	Low End of Eng Est	High End of Eng Est	Progress			
						95% Review Complete	Utility Complications	ROW Complications	Critical Path
Dalton Highway MP 245-274 Resurfacing	February		+1 months	\$10,000,000	\$20,000,000	✓	●	●	ATA
Yankovich-Miller Hill Road Reconstruction and Multi-Use Path	February		+4 to 6 months	\$5,000,000	\$10,000,000	✓	▲	◆	ROW
Chena Ridge Road and Chena Pump Road Resurfacing	March		maybe +1 month	\$20,000,000	\$30,000,000	✗	●	●	ATA
Fairbanks Bike Lane Striping and Signing (TAP)	March			\$200,000	\$500,000	✓	●	●	
HSIP: CHENA SMALL TRACTS ROUNDBOUT	March		+3 months	\$5,000,000	\$10,000,000	✗	●	●	ATP & ATA
Elelson Farm Road Surface Maintenance	April			\$100,000	\$200,000		●	●	
FAST AREA SURFACE UPGRADES FFY2025	April		+1 months	\$1,000,000	\$2,500,000	✗	●	●	ATA
Glenn Highway MP 143-154 Resurfacing	April			\$1,000,000	\$2,500,000	✓	●	▲	ROW
Kotzebue Airport Crosswind Runway Improvements	April		-	\$10,000,000	\$20,000,000	✓	●	●	Grant/OST approval
Northern Region ADA Improvements - Nome: Stadman Street	April		+1 months	\$5,000,000	\$10,000,000	✓	●	●	ENV RE-EVAL
Richardson Highway MP 82-115 Resurfacing (Const MP 97- 106.5)	April			\$10,000,000	\$20,000,000	✓	●	●	ATA
Seppala Drive Upgrade	April		+2 months	\$10,000,000	\$20,000,000	✓	▲	●	ENV RE-EVAL/BABA
Richardson Highway MP 0-7 Repave	April?		NEW	\$10,000,000	\$20,000,000	✗	●	●	ATP & ATA
Dalton Highway MP 90-104 Highfloat	April?		NEW	\$10,000,000	\$20,000,000	✗	●	●	ATP & ATA
COPPER RIVER HIGHWAY MP 2.4 DRAINAGE IMPROVEMENTS	May			\$500,000	\$1,000,000	✗	●	●	Review PS&E/ATA
Cummings Road Surfacing Upgrades	May			\$500,000	\$1,000,000		●	●	
Dalton Highway Yukon River Bridge #0271 Redecking	June?		NEW	\$2,500,000	\$5,000,000	✗	●	●	ATA
Buckland Airport Improvements	June			\$10,000,000	\$20,000,000	✓	●	●	Grant/OST approval
DALTON HWY MP 247-289 AND MP 305-362 DELINEATOR REPLMT (HSIP)	June			\$1,000,000	\$2,500,000	✗	●	●	ATP & ATA
Deering Airport Improvements	June			\$30,000,000	\$40,000,000	✓	●	▲	ROW/Grant/OST
ODIAK SLOUGH CULVERT REPLACEMENT	July			\$2,500,000	\$5,000,000	✗	▲	●	PM FFY26 Funding
Pearl Creek Elementary School Access Improvements and Plug- Ins (CMAQ)	July		Remove?	\$2,500,000	\$5,000,000	✓	●	●	CORPS Permit/School Closure
			Total	\$146,800,000	\$265,200,000				



PROJECT DELIVERY CENTRAL REGION

ADVERTISING FOR BIDDING

Project	Month shown in TAS on 3/4/25	Confidence in getting it out	Notes on schedule	Low End of Eng Est	High End of Eng Est	Progress				
						95% Review Complete	Utility Agreement Complications	Environmental Complications	ROW Complications	Critical Path
LHD Aircraft and Lakeshore Drive Rehabilitation	February		Advertised 2/27	\$2,500,000	\$5,000,000	✓	●	●	●	
ANC Runway 7R Concrete Joint Repairs	March		Advertised 3/5	\$500,000	\$1,000,000	✓	●	●	●	
ANC Access Gate and Headbolt Outlet Installation	March		Expected to advertise by 3/14	\$500,000	\$1,000,000	✓	●	●	●	ATA
ANC Old AFM Gate Rebid	March		Expected to advertise by 3/14	\$200,000	\$500,000	✓	●	●	●	ATA
Hsp: Palmer-Fishhook Rd & Trunk Rd Roundabout	March			\$2,500,000	\$5,000,000	✓	●	●	●	Utilities
ANC Taxiway E & M Improvements	March			\$50,000,000	\$60,000,000	✓	●	●	●	CSPP/PGL/ATA
ANC West Perimeter Road	March			\$1,000,000	\$2,500,000	✓	●	▲	●	NEPA
Wasilla Fishhook Rd: E Seldon Rd To Tek-Ai	April			\$5,000,000	\$10,000,000	✓	●	●	●	ROW/Cert/PDA
Deamoun Rd: E 140Th Ave - Hillside Dr Pavement Pres	April			\$2,500,000	\$5,000,000	✓	▲	●	●	Utilities
ANC South Terminal Parking Area Improvements	April			\$1,000,000	\$2,500,000	✓	●	▲	●	Design
ANC Taxiway K Tug Road Improvements	April			\$5,000,000	\$10,000,000	✓	●	▲	●	NEPA
Kenai Spur Rd Rehab: Sports Lake Rd To Swires Rd Ph 2	May			\$40,000,000	\$50,000,000	✓	◆	●	▲	Utilities
CTF Alternate Entrance Alignment (WFL)	May		To 2026	\$5,000,000	\$10,000,000	✓	●	●	●	H&H Design
Sterling Hwy: MP 157-169 Recon - Phase I	May		To 2026	\$60,000,000	\$70,000,000	✓	◆	●	▲	Kenai Spur then Utilities
Hope Highway Milepost 12.9 Pipe Replacement	May		-	\$2,500,000	\$5,000,000	✓	●	●	●	Design
ANC ATCT Replacement Parking	May			\$10,000,000	\$20,000,000	✓	●	▲	●	FAA Funding, COE permit, Wetland Mitigation
ANC Taxiway V Gate Reconstruction	May			\$1,000,000	\$2,500,000	✓	●	▲	●	NEPA
Peters Creek Bridge (1367) Emergency Repairs	May			\$1,000,000	\$2,500,000	✗	●	●	●	Design
Kachemak Drive MP 0-3.5 Pavement Preservation	June		-	\$2,500,000	\$5,000,000	✗	●	●	●	Design
Seward Hwy MP 90-99 Pavement Preservation	June		To 2026	\$10,000,000	\$20,000,000	✗	◆	●	●	Design-Utilities
Sterling Hwy And Kaitlonsky Beach Rd Inters Flashing	June		-	\$250,000	\$500,000	✗	●	●	●	Design
Anchor Point Road MP 0-1.3 Pavement Preservation	June			\$2,500,000	\$5,000,000	✗	●	●	●	Design
Victory Road Pavement Preservation	July		To 2026	\$1,000,000	\$2,500,000	✗	▲	●	◆	Design-Utilities/ROW
Sterling Hwy: MP 169 To 175 Pavement Preservation	July		To 2026	\$10,000,000	\$20,000,000	✗	◆	●	▲	Design-Utilities/ROW
Glenn Highway Milepost 53-52	July		-	\$10,000,000	\$20,000,000	✗	▲	▲	●	Design, Utilities, Env
ANC PFAS Remediation	July			\$500,000	\$1,000,000	✓	●	▲	●	Environmental Permit
Hollywood Rd. : Vine Rd. to Big Lake Rd. Pavement Pres	September			\$5,000,000	\$10,000,000	✓	▲	●	▲	Utilities
Total				\$231,950,000	\$346,500,000					



PROJECT DELIVERY SOUTHCOAST REGION

ADVERTISING FOR BIDDING

SOUTHCOAST REGION
TENTATIVE 12-MONTH ADVERTISE SCHEDULE (Feb 21, 2025)
PAGE 1

PROJECT ID	ANT ADV DATE	PROJECT NAME	ENGINEER ESTIMATE RANGE		FUNDING CLASS	PROJECT DESCRIPTION	LOCATION	MANAGER	NOTES
			LOW	HIGH					
SFWHY00440	25-Mar	HNS HIGHWAY MPT1-9- DEC 20 SE PR	\$500,000	\$1,000,000	Highway (ER)	December 2020 Storm Damage Repairs. Asphalt patching, embankment, geotextile, riprap, misc drainage at multiple locations.	Haines	Joel Osburn	
SDRER00639	25-Apr	HAINES HIGHWAY MP10 EROSION REHABILITATION	\$1,500,000	\$3,000,000	Highway	Restore/reconstruct approximately 800 LF of riprap highway embankment adjacent to the Chilkat River at MP 10.	Haines	Travis Eckhoff	Not on TAS yet. Awaiting STIP AM 2.
SFAPT00558	25-Apr	KDK ADQ AIRPORT TAXIWAYS C AND D RECNSTN	\$50,000,000	\$70,000,000	Airport	Reconstruct Taxiways C and D & Runway 1129 at Kodiak Airport. 2 Funding Stages - Bid as one project.	Kodiak	David Epstein	Risk of April delivery. May ATA more likely.
SFWHY00312	25-Apr	SIT SEAWALK PHASE II WFLHD RASPS	\$2,500,000	\$5,000,000	Highway	Construct Pedestrian Sea Walk in vicinity of O'Connell Lightering Facility.	Sitka	Gregory Lockwood	
SFWHY00326	25-Apr	COLD BAY TROUT CREEK CULVERTS WFL	\$5,000,000	\$7,000,000	Highway	Replace two damaged culvert structures across Trout Creek and Little Trout Creek in Cold Bay, AK.	Cold Bay	Brett Wells	
SFWHY00591	25-May	KTN N.TONGASS HWY RESURFACE AP FERRY TERMINAL to WARD CREEK BRIDGE - STAGE 2	\$5,000,000	\$8,000,000	Highway	Stage 2 Resurface North Tongass of Airport Ferry Terminal (mp 0.717) to Ward Cove (mp 4.485). Replace culverts and guardrail.	Ketchikan	Brett Wells	
SFWHY00514	25-May	KDK AREA WIDE ROCKFALL TREATMENT PRESERVATION	\$400,000	\$800,000	Highway	Remove and remedy rockfall debris from existing slopes & catchment ditches. Rezanoff Drive downslope near harbor.	Kodiak	Travis Eckhoff	
SFAPT00178	25-Jun	UNALASKA TAXIWAY AND APRON REHABILITATION	\$7,000,000	\$10,000,000	Airport	Mill and pave Unalaska airport apron and taxiway and other miscellaneous work items.	Unalaska	Bran Pollard	Making ready for May 15 ATA
SFAPT00361	25-Jun	KOKHANOK AIRPORT RESURFACING AND FENCING	\$10,000,000	\$15,000,000	Airport	Gravel runway resurfacing and grading, regrading ditches and safety areas, fencing, replacement of inoperative culverts and drainage repairs. Installation of new AWOS.	Kokhanok	David Epstein	Shelf Ready Goal. Funding not secured. Possible ready by May 1.
SFWHY00481	25-Jun	JNU GLACIER HWY. CHIP SEAL - INDUSTRIAL TO ROUNDABOUT	\$1,000,000	\$2,000,000	Highway	Construct a chip seal overlay on Glacier Highway between Brotherhood Bridge and Auke Bay Ferry Terminal.	Juneau	Joel Osburn	
SFWHY00103	25-Jun	SIT HALIBUT POINT RD & PETERSON AVE INTERSECTION SAFETY IMPR	\$800,000	\$1,500,000	Highway	Additional illumination at the Halibut Point Road/Peterson Avenue Intersection.	Sitka	Nathan Purves	
SFWHY00446	25-Aug	HNS HWY / LUTAK ROAD - DEC 20 SE PR	\$1,000,000	\$2,000,000	Highway (ER)	Construct permanent repairs to various slopes and drainage damaged by December 2020 Storm. Repairs include asphalt patching, embankment, geotextile, riprap and drainage.	Haines	Joel D Osburn	Risk of delay.
SFWHY00438	25-Aug	JNU ROADWAYS AND CULVERTS - DEC 20 SE PR	\$500,000	\$1,000,000	Highway (ER)	Construct permanent repairs to various locations damaged by the December 2020 Storm. Sites located on Glacier Highway/Lemon Road, Egan Drive/Glacier Highway, and Glacier Highway/Twin Lakes Drive. Repairs include asphalt patching, embankment, geotextile, riprap, drainage, roadside hardware.	Juneau	Joel Osburn	
SFWHY00403	25-Aug	JNU LOOP RD-VALLEY BLVD INTERSECTION SAFETY IMP HSIP	\$4,000,000	\$6,000,000	Highway	Construct a single-lane roundabout at the Loop Road - Mendenhall Boulevard / Valley Blvd intersection.	Juneau	Nathan Purves	
SFWHY00532	25-Aug	JNU MENDENHILL LOOP RESRFE: VALLEY-FLYD DRYDN & FLYD-STPHN	\$2,000,000	\$4,000,000	Highway	Resurface Mendenhall Loop Road between Stephen Richards and Floyd Dryden roundabouts and between Floyd Dryden Roundabout and Valley Blvd intersection.	Juneau	Nathan Purves	Risk of delay due to PM Funding



NORTHERN REGION (NR)

NORTHERN | 2025 CONSTRUCTION


CONTINUING

- 1 | Alaska Hwy MP 1235-1268 Rehabilitation (Const MP 1252-1268)
- 2 | Chalkyitsik Airport Improvements
- 3 | Dalton Hwy MP 289-305
- 4 | Elliott Hwy MP 51-63 Rehabilitation
- 5 | Land Development for Nenana Totchaket
- 6 | Marshall Airport Improvements
- 7 | Nome Kougarok Rd MP 61.5, 66.5, & 79.5 Permanent Repairs
- 8 | Richardson Hwy MP 266-341 Passing Lanes
- 9 | St. Mary's Airport Improvements

NEW IN 2025

- 10 | Buckland Airport Improvements*
- 11 | Dalton Hwy MP 245-274 Resurfacing
- 12 | Dalton Hwy MP 247-289 and 305-362 Delineator Replacements*
- 13 | Dalton Highway Yukon River Bridge Redecking
- 14 | Deadhorse Airport Improvements
- 15 | Deering Airport Improvements*
- 16 | Glenn Hwy MP 143-154 Resurfacing
- 17 | Kotzebue Airport Crosswind Runway Improvements*
- 18 | Kotzebue to Cape Blossom Road Stage II*
- 19 | NR ADA Improvements - Steadman Street
- 20 | NR Drainage Improvements - Copper River Hwy MP 2.4 Culvert Replacements*
- 21 | NR Systemic Signal Upgrades - Nenana Canyon*
- 22 | Odiak Slough Culvert Replacement*
- 23 | Parks Hwy MP 319-325 Reconstruction Stage 1*
- 24 | Richardson Hwy MP 97-106.5 Resurfacing
- 25 | Ruby Slough Road Rehabilitation
- 26 | Seppala Drive Upgrade
- 27 | Shishmaref Sanitation Road Erosion Control

*Indicates projects that will be advertised later in the season and may only see preliminary construction in 2025




Last updated 2/11/25

MP – Milepost

SOUTHWEST ALASKA

SOUTHWEST ALASKA 2025 CONSTRUCTION



More project info at
dot.alaska.gov/creg/project_info/

ANCHORAGE AND EAGLE RIVER

ANCHORAGE MUNICIPALITY 2025 CONSTRUCTION



More project info at
[dot.alaska.gov/creg/
project_info/](https://dot.alaska.gov/creg/project_info/)



*indicates projects that will be advertised
later in the season and may only see
preliminary construction in 2025

CONTINUING

- 1 | DOT&PF Annex Building Earthquake Repairs
- 2 | Elmore Road Pavement Preservation: Abbott Road to Providence Drive
- 3 | N. Eagle River Access - Powder Ridge Drive to Old Glenn Hwy Pavement Preservation

NEW IN 2025

- 4 | Campbell Tracts Facility Alternate Entrance Alignment (WFL)*
- 5 | DeArmoun Road: E. 140th Avenue - Hillside Drive Pavement Preservation
- 6 | AMATS: Downtown Trail Connection*
- 7 | HSIP: Ocean Dock Road Railroad Crossing Device Upgrades
- 8 | Peters Creek Bridge (1367) Emergency Repairs
- 9 | Seward Hwy MP 98.5-118 Signage Project
- 10 | HSIP: Tudor Road Baxter Road to Patterson Street Channelization*
- 11 | AMATS: VFW Road: Eagle River Loop to Eagle River Road Pavement Preservation



WFL – Western
Federal Lands

AMATS – Anchorage
Metropolitan Area
Transportation
Solutions



ANCHORAGE INTERNATIONAL AIRPORT


ANCHORAGE INTERNATIONAL AIRPORT 2025 CONSTRUCTION

CONT.

- 1 | Old Airfield Maintenance Gate
- 2 | Runway 7R Pavement Repairs & Improvements
- 3 | Taxiway Z West Improvements

NEW IN 2025

- 4 | Access Gate and Headbolt Outlet Installation
- 5 | ATCT Replacement Parking*
- 6 | Firing Range Maintenance
- 7 | Gates B5 and B7 Passenger Boarding Bridge Replacements
- 8 | Lake Hood Aircraft & Lakeshore Drive Rehabilitation
- 9 | North Terminal Northside Aprons & Taxilane Reconstruction
- 10 | PFAS Remediation*
- 11 | Postmark Drive Repairs 2024
- 12 | RON 12-14 Rehabilitation
- 13 | Runway 7L/25R Lighting Duct Drainage Improvements
- 14 | Runway 7R Concrete Joint Repairs
- 15 | Security Fencing Improvements 2023
- 16 | South Terminal Parking Area Improvements
- 17 | Taxilane E & M Improvements
- 18 | Taxilane K Tug Road Improvement
- 19 | Taxilane V Gate Reconstruction
- 20 | Taxiway R North & Taxilane U Improvements
- 21 | Taxiway R North Drainage Improvements
- 22 | Taxiway R Tug Road Improvements
- 23 | Terminal Water Main Improvements
- 24 | Visual Paging System Installation Design-Build*
- 25 | West Perimeter Road



More project info at
dot.alaska.gov/creg/project_info/

*Indicates projects that will be advertised later
in the season and may only see preliminary
construction in 2025

KENAI PENINSULA


KENAI PENINSULA 2025 CONSTRUCTION

CONTINUING

- 1 | Homer Airport Improvements
- 2 | Seward Highway MP 17-22.5 Rehabilitation
- 3 | Seward Highway: MP 75-90 Road and Bridge Rehabilitation Phase III
- 4 | Sterling Highway MP 45-60 Phase III and IV Early Work Package
- 5 | Sterling Highway MP 45-60 Sunrise to Skilak Lake Road Stage II Juneau Creek Bridge

NEW IN 2025

- 6 | Anchor Point Road MP 0-1.3 Pavement Preservation
- 7 | Anton Anderson Memorial (Whittier) Tunnel Backup Generation
- 8 | Chenega Bay Airport Lighting Improvements
- 9 | Hope Highway MP 7.9 & 12.9 Pipe Replacements
- 10 | Kachemak Drive MP 0-3.5 Pavement Preservation*
- 11 | Kenai Peninsula Bridge Deck Rehabilitations FY2023
- 12 | Kenai River Flats Pedestrian Improvements / Kenai Bridge Access Road Pathway
- 13 | Kenai Spur Highway MP 29-38 Pavement Preservation*
- 14 | Kenai Spur Highway Rehabilitation Phase II: Sports Lake Rd to Swires Rd
- 15 | Seward Highway MP 90-99 Pavement Preservation*
- 16 | Seward Highway MP 14 Railroad Crossing Reconstruction*
- 17 | Sterling Highway and Kalifornsky Beach Road Intersection Flashing Beacon*
- 18 | Sterling Highway MP 157-169 Reconstruction, Phase 1*
- 19 | Sterling Highway MP 169-175 Pavement Preservation
- 20 | Sterling Safety Corridor Improvements MP 82.5 to 94 Progressive Design Build



AREA-WIDE PROJECTS

11

MP – Milepost

More project info at dot.alaska.gov/creg/project_info/

*Indicates projects that will be advertised later in the season and may only see preliminary construction in 2025




MAT-SU

MAT-SU AREA 2025 CONSTRUCTION



More project info at
[dot.alaska.gov/creg/
project_info/](https://dot.alaska.gov/creg/project_info/)



CONTINUING

- 1 | Glenn Highway Bridge Deck Preservation
- 2 | Glenn Highway: Colleen Street Intersection and Frontage Road
- 3 | Glenn Highway: Parks Highway to S. Inner Springer Loop, Phase II
- 4 | Knik-Goose Bay Road, Fairview Loop to Palmer-Wasilla Highway, Phase 1
- 5 | Seward Meridian Parkway Road Improvements, Phase II Palmer-Wasilla Highway to Seldon Road

NEW IN 2025

- 6 | Big Lake Road: MP 0-3.6 & Church Road Pavement Preservation*
- 7 | Bogard Road Pavement Preservation: Trunk Road to Wasilla-Fishhook Road
- 8 | HSIP: Church Road and Spruce Avenue Intersection Flashing Beacon
- 9 | Glenn Highway MP 66.5-92 Pavement Preservation Phase I*
- 10 | Hollywood Road: Vine Road to Big Lake Road Pavement Preservation*
- 11 | Mat-Su Area Repairs Group B - November 2018 Earthquake Permanent Repairs*

NEW IN 2025


- 12 | Parks Highway Phase I: Culvert Replacement
- 13 | Parks Highway Phase II: Railroad Creek Bridge
- 14 | Palmer-Fishhook Road MP 7-17*
- 15 | HSIP: Palmer-Fishhook & Trunk Road Roundabout
- 16 | Victory Road Pavement Preservation*
- 17 | Wasilla-Fishhook - Main Street Rehabilitation*
- 18 | Wasilla-Fishhook Road: E. Seldon Road to Tex-Al Drive Pavement Preservation

*Indicates projects that will be advertised later in the season and may only see preliminary construction in 2025

MP – Milepost




SOUTHCOAST REGION



SOUTHCOAST REGION CONTINUED

SOUTHCOAST | 2025 CONSTRUCTION



CONTINUING

1 | Juneau Douglas Hwy Resurface & Sidewalk Repairs

NEW IN 2025

- 2 | Haines Anadromous Culverts*
- 3 | Haines Highway MP 1-9
- 4 | Haines Lutak Road*
- 5 | Haines Roadways and Culverts*
- 6 | Haines Hwy Reconstruction MP 20-25
- 7 | Juneau Bridget Cove Creek Culvert Replacement
- 8 | Juneau Glacier Highway Chip Seal - Industrial to Roundabout*
- 9 | Juneau Waydelich Creek: Upper & Lower Wall Repairs
- 10 | Juneau Roadways and Culverts*
- 11 | Ketchikan Ferry Terminal Improvements - Phase II
- 12 | Ketchikan Sayles/Gorge St Viaduct Improvement
- 13 | Ketchikan HSIP Stedman & Deermount Street Intersection Safety Improvements
- 14 | Ketchikan N. Tongass Highway Resurface: Airport Ferry Terminal to Ward Creek Bridge Stage I
- 15 | Ketchikan Wolfe Pt Slope Stability Improvements
- 16 | Skagway State Street Pavement Rehabilitation

*Indicates projects that will be advertised later in the season and may only see preliminary construction in 2025


MP – Milepost



KEY ACTIONS AHEAD

Addressing Inflationary Impacts

Sequence larger projects into stages, creating more opportunities for Alaska-based contractors to participate competitively, and potentially increasing competition.



**NHCCI Up 67% from
Q4 CY2020 to Q2 CY2024**

NHCCI Components

Grading and Excavation	Signalization
Bridge	Lighting
Asphalt	Roadway
Concrete Pavement	Lighting/Electrical
Concrete-Miscellaneous	Grassing
Concrete-Culverts	Erosion Control
Base Stone	Retaining Wall
Drainage-Pipe	Miscellaneous-
Drainage-Inlets/Catch	Stone/Riprap
Basins	Clearing
Underdrain	Painting Structures
Traffic Control	Buildings/ Miscellaneous
Guard Rail	Structures
Fencing	Utility-Water
Signs-Permanent	Utility-Gas
Striping/Pavement	Utility-Sewer
Marking	Equipment/Labor

Timing of Federal Fund Distribution

Leverage financial tools such as advanced construction, or pre-awarding grant-based projects, allowing projects to move forward without waiting on federal funding release schedules.

Buy America/Build America (BABA) Compliance

Evaluating options to address supply chain issues: Advance purchases, stockpile reimbursable accounts, DOT&PF taking risk to relocate utilities through construction contracts, etc.

Right-of-Way Acquisition Delays

For Federal Highways Highway Easement Deeds with Bureau of Land Management (BLM), requesting renewed reviews by Department of Interior of BLM easement stipulations.



KEY ACTIONS AHEAD

Gravel/Rock Excavation Sites

Asking for renewed review of Free Use Permits on BLM lands and developed new policy guidance for staff to seek out material site authorizations in preconstruction phases.

Addressing Resource Constraints: General Engineering Consultants

- Multidisciplinary engineering firm or team
- Provides comprehensive support services for transportation infrastructure projects
- Supplement the capabilities of a transportation agency, such as the Washington Department of Transportation (WSDOT)
- Expertise in a wide range of disciplines, including planning, design, environmental compliance, project management, and construction oversight

Addressing Internal Controls: Agile Project Management Office (PMO)

Establishing project management expectations, standards, and best practices to enhance the efficiency and effectiveness of project delivery. The PMO serves as a strategic oversight body, ensuring that transportation projects are executed consistently, meet agency goals, and align with state and federal regulations.

Modernizing Project Delivery and Forecasting Tools

- DOT&PF Capital Project Dashboard
- Enhanced Tentative Advertising Schedule (TAS)
- Project Delivery Plan (PDP)
- Modernized Statewide Transportation Improvement Program (STIP)



THANK YOU

Commissioner Ryan Anderson, P.E.

Alaska Department of Transportation & Public Facilities

DOT.Commissioner@alaska.gov

